

SOUTH CAMPUS INFRASTRUCTURE

A monthly update on the local impacts of the SCI project

VOL. 2, ISSUE 7

08/26/2024

Construction Update



With students returning the SCI project met a major milestone by reopening all roads and Lot R. The remaining work along Gilbert road is small and will be addressed over the next month. This work will have minimal impact on vehicular and pedestrians traffic.

The geothermal well fields are ongoing and is wrapping up the drilling phase of the work. The work at the building is ongoing and is on track for steel to be in place before winter.

Work taking place around the back of the chiller plant to reconstruct the Alethia Drive work will begin in the next few weeks. This work will impact traffic on this road. Access will be alternating two way traffic. Parking will remain and be accessible. Final paving will be later in the fall and will impact parking on Alethia Drive.

Road Impacts



Construction impacts going into the Fall semester are as follows.

- Alethia Drive will have alternating traffic starting in September. Paving and access will remain **OPEN**
- Alethia Drive will **CLOSE** for roughly a week when the final paving takes place. This will take place in late October or Early November. A final date has not been selected and will be shared as soon as possible.

Road closures and detours will be clearly signed and communicated to the University and the public to minimize confusion. Please refer to the [Campus Construction Map](#) for more information on Road closures and impacts

Parking Impacts



Parking impacts to Lot S will continue as noted below.

- Lot S will continue to have parking impacts through the duration of the project. In late Fall fence lines will shift again as work completes.

UPDC is working closely with the contractors to minimize the impacts to permit holders to the greatest extent possible. All contractors associated with this project have been asked to park at Depot Campus or within the construction fence.

Pedestrian Circulation Impacts



Impacts to pedestrian traffic continue around the construction site and limited impacts around Gilbert Road. Refer to attached map showing pedestrian detours. Sidewalk closures and detours will be clearly signed and communicated to the University and the public to minimize confusion and create safe passage Please refer to the [Campus Construction Map](#) for more information on pedestrian impacts

Noise and Working Times



Core working hours for the Fall Semester will be Monday to Friday from 8:00 am to 5:00 pm. There may be situations when work may happen outside of these hours with appropriate notification.

At this time there are no known shutdowns planned.

At this time the project is also encountering a large amount of rock that requires rock hammering. This work will only take place when needed.

Any Questions or Concerns please reach out to:

UConn | UNIVERSITY OF CONNECTICUT
UNIVERSITY PLANNING, DESIGN & CONSTRUCTION

Ian Dann
Senior Project Manager
ian.dann@uconn.edu
(860) 634-4280

SOUTH CAMPUS INFRASTRUCTURE

CONSTRUCTION FENCELINE SEPTEMBER 2024
UPDC - 08/26/2024

- MAPLE LANE - OPEN
- COVENTRY LANE - OPEN
- MANSFIELD ROAD - OPEN
- LOT R - OPEN
- LOT S - OPEN

